

Inspection Report

Prepared for~



405 County Line Rd Fayetteville, Ga 30215

Page 1 of 28 04/26/22 08:02:30 AM 405 County Line Rd

Major Defect Summary

This summary is not the entire report. The complete report may include additional information of concern to the client. It is recommended that the client read the complete report.

Grounds

1. West corner of lot Outbuilding Electrical: 110 VAC outlets and lighting circuits~ Open ground outlet noted in the pool house. Recommend remediation by a licensed electrician.

HVAC

- 2. Attic Furnace / Heating System Heating System Operation: Functional at the time of inspection~ Furnace existing beyond its design life. The furnace still functioned however recommend budgeting for a replacement should one be needed in the future.
- 3. Left side (facing front) Air Conditioning System A/C System Operation: Functional~ AC units typically last about fifteen (15) years. Depending on how well they are maintained, they can last longer, or not as long. This unit is nearing the end of it's stated life span, though it remains functional.

Electrical

- 4. 120 Vac Outlets: 110 VAC GFCI~ Multiple open ground or hot/neutral reverse outlets noted at various areas in the basement. Recommend remediation by a licensed electrician.
- 5. Exterior Electric Outlets: 110 VAC GFCI~ Outlets at the rear wooden deck was tripped at the time of the inspection and would not reset. Recommend further evaluation and remediation by a licensed electrician.

Page 2 of 28 04/26/22 08:02:30 AM 405 County Line Rd

Minor Defect Summary

This summary is not the entire report it is a condensed narrative. The complete report includes additional pictures and information of concern to the client. It is recommended that the client read the complete report.

Grounds

- 1. Steps: Brick~ The railing was loose at the right side steps and ramp. Recommend securing the handrail.
- 2. Deck: Wood~ Slight rot observed at the rear deck footers. Recommend repair or replace as necessary.
- 3. Fences: Vinyl~ Slight damage to one of the fence posts. Recommend remediation as necessary.
- 4. West corner of lot Outbuilding Ceiling: Exposed framing, Texture paint~ Recommend re-mudding and taping the two areas in the pool house ceiling that were falling.
- 5. West corner of lot Outbuilding Doors: Solid wood~ Deterioration noted at the outbuilding doors as well as knocked out glass panes. Recommend repair or replace.
- 6. West corner of lot Outbuilding Plumbing: PVC~ The pool house sink was leaking at the time of the inspection. Remediation recommended.
- 7. Behind home Swimming Pool Liner: Fiberglass~ Slight crack in the pool liner that may hasten deterioration and cause further damage. Recommend remediation as necessary.
- 8. Behind home Swimming Pool Deck: Concrete ~ Concrete apron is cracked. This is typical and should be sealed to prevent further deterioration.

Exterior

9. Windows: Vinyl single hung~ Window shutter at the front left of the home was detached at the time of the inspection. Recommend remediation as necessary.

Attic

10. 2nd floor Attic Wiring/Lighting: 110 VAC lighting circuit~ Unknown if the bulb in the attic lighting circuit is burnt. Recommend replacing bulb first and then further evaluation and remediation if necessary.

Garage

11. Walls: Paint~ Slight damage to the garage wall where the golf cart was parked. Recommend remediation as necessary.

Interior

12. Doors: Hollow wood, Bi-fold~ Slight deterioration at the primary bath door. Recommend repair or replace as necessary.

Plumbing

- 13. Bathroom Sink/Basin: Molded single bowl, Pedestal~ No drain stopper present at one of the primary bath sinks. Recommend adding as necessary.
- 14. Toilets: Functional at time of inspection no leaks closet bolts secure~ The main floor hallway toilet is loose at the floor and will require tightening of the closet bolts at a minimum. As the toilet is jarred around, it is possible for the wax ring at the base to become damage and leak. Recommend repair or replace as necessary.

Electrical

15. Door Bell: Hard wired~ The doorbell was inoperative at the time of inspection.

Page 3 of 28 04/26/22 08:02:30 AM 405 County Line Rd

Definitions

NOTE: All definitions listed below refer to the property or item listed as inspected on this report at the time of inspection.

Acceptable Functional with no obvious signs of defect.

Material Defect A material defect is a specific issue with a system or component of a residential property that may have a

significant, adverse impact on the value of the property, or that poses an unreasonable risk to people.

Major Defect A major defect is a condition of a system or component that renders it non-working, non-performing,

non-functioning or unsafe, and requires a professional contractor to further evaluate and repair, correct or

replace.

This condition may also prevent insurance being issued for the property.

Minor Defect A minor defect is a condition of a system or component that renders it non-working, non-performing, or

non-functioning, and may be repaired, corrected or replaced by a professional contractor or the homeowner.

Safety Hazard Safety Hazards are unsafe conditions that that can cause injury, illness and death.

Not Inspected Item was unable to be inspected for safety reasons or due to lack of power, inaccessible, or disconnected at

time of inspection.

Cosmetic Imperfection A cosmetic imperfection is a deferred maintenance item which has a superficial flaw or blemish in the

appearance of a system or component that does not interfere with its safety or functionality.

Not Present Item not present or not found.

General Information

Property Information

Property Address 405 County Line Rd City Fayetteville State Ga Zip 30215

Client Information

Inspection Company

Inspector Name Hunter Griffin

Company Name DS Murphy Inspections Address 5400 Laurel Springs Pkwy Ste 108

City Suwanee State GA Zip 30024

Phone 678 573 6005

Email info@dsmurphy inspections.com

Conditions

Others Present Home Owner Property Occupied Occupied

Estimated Age 2000 Entrance Faces East

Inspection Date 04/25/2022

Start Time 1p End Time 3p

Electric On Yes

Water On Yes

Temperature High 70s

Weather Sunny Soil Conditions Dry

Space Below Grade Basement

Building Type Single family Garage Attached

Water Source Public How Verified Multiple Listing Service

Sewage Disposal Septic How Verified Multiple Listing Service

Page 4 of 28 04/26/22 08:02:30 AM

Grounds

Acceptable

Driveway: Concrete ~ Cracks in concrete typical for the age of property. Recommend sealing.



Acceptable

Walks: Concrete



Acceptable

Steps: Brick



Minor Defect

Steps: Brick~ The railing was loose at the right side steps and ramp. Recommend securing the handrail.





Acceptable Minor Defect

Patio: Concrete

Deck: Wood~ Slight rot observed at the rear deck footers. Recommend repair or replace as

necessary.

Page 5 of 28 04/26/22 08:02:30 AM

Grounds (Continued)

Deck: (continued)





Acceptable

Rear Porch: Concrete, Brick~ Settlement cracks noted at the porch. These cracks are typical and should be sealed.



Acceptable Acceptable

Vegetation: Shrubs, Decorative Retaining Walls: Brick



Acceptable

Grading: Moderate slope~ Grading was more than sufficient to direct water flow away from the homes foundation.



Minor Defect

Fences: Vinyl~ Slight damage to one of the fence posts. Recommend remediation as necessary.

Page 6 of 28 04/26/22 08:02:30 AM **405 County Line Rd**

Grounds (Continued)

Fences: (continued)







West corner of lot Outbuilding -

Acceptable Exterior Surface: Wood





Acceptable Roof: Asphalt shingle Acceptable Roof Structure: Rafter

Minor Defect Ceiling: Exposed framing, Texture paint~ Recommend re-mudding and taping the two areas in

the pool house ceiling that were falling.



Acceptable Walls: Exposed framing, Paint, Paint

Acceptable Floor: Wood
Acceptable Foundation: Block

Minor Defect Doors: Solid wood~ Deterioration noted at the outbuilding doors as well as knocked out glass

panes. Recommend repair or replace.



Page 7 of 28 04/26/22 08:02:30 AM

Grounds (Continued)

Acceptable

Windows: Aluminum single hung



Major Defect

Electrical: 110 VAC outlets and lighting circuits~ Open ground outlet noted in the pool house. Recommend remediation by a licensed electrician.



Minor Defect

Plumbing: PVC~ The pool house sink was leaking at the time of the inspection. Remediation recommended.



Behind home Swimming Pool-

Acceptable Type: In ground



Current Status: Open operation

Page 8 of 28 04/26/22 08:02:30 AM 405 County Line Rd

Grounds (Continued)

Minor Defect

Liner: Fiberglass~ Slight crack in the pool liner that may hasten deterioration and cause further damage. Recommend remediation as necessary.



Minor Defect

Deck: Concrete ~ Concrete apron is cracked. This is typical and should be sealed to prevent further deterioration.



Acceptable

Coping: Concrete

Acceptable

Drainage: Direct connect to main drainage system

Acceptable Acceptable

Skimmer: Strainer basket Pump Motor: 1/2 HP



Acceptable

Filter: Sand filter



Acceptable Acceptable

Shut-off Valve: Gate Back Wash Valve: Gate

Page 9 of 28 04/26/22 08:02:30 AM 405 County Line Rd

Grounds (Continued)

Acceptable

Ladder/Steps: Aluminum



Acceptable

Pool Enclosure: Metal fence



Exterior

There is a possibility other damage or conditions conducive to may be present that are not readily identifiable by a visual means at the time of inspection. This home inspection report is not a warranty or guarantee that all damage or conducive conditions have been identified. The limits of a physical/visual home inspection may necessitate further invasive investigation with the removal of a localized damaged exterior sections in order to determine if / or the extent of any moisture intrusion that may have occurred. The conditions reported are the result of a careful visual inspection.

All Exterior Surface -

Acceptable

Type: Cement Fiber Siding, Brick veneer~ Siding on the home was recently painted as per the home owner.



Acceptable Trim: Wood
Acceptable Fascia: Wood
Acceptable Soffits: Wood

Acceptable Flashing: Visual inspection by Drone only.

Acceptable Caulking and Sealant Visual inspection by Drone only.

Page 10 of 28 04/26/22 08:02:30 AM 405 County Line Rd

Exterior (Continued)

Acceptable Entry Doors: Wood, Full Glass



Acceptable Entry Doors: Wood, Full Glass



Minor Defect Windows: Vinyl single hung~ Window shutter at the front left of the home was detached at the time of the inspection. Recommend remediation as necessary.



Acceptable Window Screens: Vinyl mesh

Roof

All Roof Surface -

Method of Inspection: Drone

Acceptable Unable to Inspect: 20%

Acceptable Material: Asphalt shingle~ Roof was in good condition and was replaced in December 2021 as

per the homeowner.



Page 11 of 28 04/26/22 08:02:30 AM 405 County Line Rd

Roof (Continued)

Material: (continued)



Type: Composition
Approximate Age: 2022


Acceptable Flashing: Aluminum
Acceptable Valleys: Asphalt shingle





Acceptable

Plumbing Vents: PVC





Roof Water Control

Acceptable

Gutters: Aluminum~ Gutters had little to no debris at the time of the inspection. Recommend continuing routine maintenance at least twice a year.

Acceptable Downspouts: Aluminum





Page 12 of 28 04/26/22 08:02:30 AM 405 County Line Rd

Attic

2nd floor Attic -

Acceptable

Attic Access: Door



Method of Inspection: In the attic

Acceptable Unable to Inspect: 50%



Acceptable

Roof Framing: 2x6 Rafter



Acceptable Acceptable

Acceptable

Sheathing: Plywood

Ventilation: Ridge vent, Window Insulation: Batts, Blown in





Page 13 of 28 04/26/22 08:02:30 AM 405 County Line Rd

Attic (Continued)

Minor Defect

Wiring/Lighting: 110 VAC lighting circuit~ Unknown if the bulb in the attic lighting circuit is burnt. Recommend replacing bulb first and then further evaluation and remediation if necessary.



Acceptable Moisture Penetration: None noted at the time of inspection

Acceptable Pest Activity: None noted at the time of inspection.

Acceptable Bathroom Fan Venting: Electric fan

Garage

Type of Structure: Attached Car Spaces: 2
Acceptable Ceiling: Paint



Minor Defect

Walls: Paint~ Slight damage to the garage wall where the golf cart was parked. Recommend remediation as necessary.





Floor/Foundation: Poured concrete



Page 14 of 28 04/26/22 08:02:30 AM 405 County Line Rd

Garage (Continued)

Acceptable Garage Doors: Insulated vinyl
Acceptable Door Operation: Mechanized

Interior

General Interior

Acceptable Closets: Bedroom hall and linen closets





Acceptable Ceilings: Paint



Acceptable

Walls: Paint





Floors: Hardwood, Ceramic tile, Carpet







Page 15 of 28 04/26/22 08:02:30 AM

Interior (Continued)

Minor Defect

Doors: Hollow wood, Bi-fold~ Slight deterioration at the primary bath door. Recommend repair or replace as necessary.







Kitchen

Acceptable

Kitchen Cabinets: Wood





Acceptable

Kitchen Counter Tops: Marble





Bathroom

Bathroom Cabinets: Wood





Page 16 of 28 04/26/22 08:02:30 AM 405 County Line Rd

Interior (Continued)

Acceptable

Bathroom Counter Tops: Composite





Acceptable

Ventilation: Electric ventilation fan



Appliances

Kitchen

Acceptable

Cooking Appliances: Thermador



Cooking Appliances: Kenmore



Page 17 of 28 04/26/22 08:02:30 AM

Appliances (Continued)

Acceptable

Ventilator: tested and functional at time of inspection



Acceptable

Disposal: In-Sinkerator



Acceptable

Dishwasher: Kitchenaid



Acceptable

Refrigerator: Subzero



Wine Storage: Present



Ice Maker No

Page 18 of 28 04/26/22 08:02:30 AM 405 County Line Rd

Appliances (Continued)

Other Appliances

Acceptable Dryer Vent: Plastic flex

HVAC

Acceptable Thermostats: Individual



Acceptable Ductwork & Distribution: Insulflex duct



Acceptable Registers & Returns: Ceiling





Attic Furnace / Heating System -

Major Defect Heating System Operation: Functional at the time of inspection~ Furnace existing beyond its

design life. The furnace still functioned however recommend budgeting for a replacement

should one be needed in the future.

Acceptable Heat Exchanger: Functional

Manufacturer: Ruud





Page 19 of 28 04/26/22 08:02:30 AM **405 County Line Rd**

HVAC (Continued)

Heating Type: Forced Air

Area Served: 1st floor Approximate Age: 2000

Fuel Type: Electric Unable to Inspect: 30%

Acceptable Blower Fan/Filter: Disposable filter



Attic Furnace / Heating System -

Acceptable Heating System Operation: Functional at the time of inspection

Acceptable Heat Exchanger: Functional

Manufacturer: Lennox





Heating Type: Forced Air

Area Served: 2nd floor Approximate Age: 2010

Fuel Type: Gas

Unable to Inspect: 30%

Acceptable Blower Fan/Filter: Disposable filter



Flue Pipe: Double wall



Page 20 of 28 04/26/22 08:02:30 AM 405 County Line Rd

HVAC (Continued)

Basement Furnace / Heating System =

Acceptable Heating System Operation: Functional at the time of inspection

Acceptable Heat Exchanger: Functional

Manufacturer: Ruud





Area Served: Basement Approximate Age: 2002

Heating Type: Forced Air Fuel Type: Electric Unable to Inspect: 30%

Left side (facing front) Air Conditioning System -

Major Defect A/C System Operation: Functional~ AC units typically last about fifteen (15) years. Depending

on how well they are maintained, they can last longer, or not as long. This unit is nearing the

end of it's stated life span, though it remains functional.

Acceptable Exterior Unit: Pad mounted

Manufacturer: Ruud





Area Served: Basement Approximate Age: 2000

Fuel Type: 208 - 230 V Temperature Differential: 18 degrees

A/C Type: Central Air

Acceptable Refrigerant Lines: High pressure



Acceptable Electrical Disconnect: Pull-out handle disconnect

Left side (facing front) Air Conditioning System -

Acceptable A/C System Operation: Functional

Acceptable Exterior Unit: Pad mounted

Page 21 of 28 04/26/22 08:02:30 AM **405 County Line Rd**

HVAC (Continued)

Manufacturer: Lennox



Area Served: 1st floor Approximate Age: 2010

Fuel Type: 208 - 230 V Temperature Differential: 18 degrees

A/C Type: Central Air

Acceptable Refrigerant Lines: High pressure



Acceptable Electrical Disconnect: Pull-out handle disconnect



Left side (facing front) Air Conditioning System -

Acceptable A/C System Operation: Functional Acceptable Exterior Unit: Pad mounted

Manufacturer: Ruud



Area Served: 2nd floor Approximate Age: 2003

Fuel Type: 208 - 230 V Temperature Differential: 18 degrees

A/C Type: Central Air

Page 22 of 28 04/26/22 08:02:30 AM **405 County Line Rd**

HVAC (Continued)

Acceptable Refrigerant Lines: High pressure



Acceptable Electrical Disconnect: Pull-out handle disconnect

Plumbing

Interior

Acceptable Service Line: Copper

Acceptable Main Water Shutoff: Behind Access panel

Acceptable Water Lines: Copper, CPVC



Acceptable Vent Pipes: PVC
Acceptable Drain Pipes: PVC

Acceptable Service Caps: Accessible Acceptable Kitchen Sink: Stainless Steel



Minor Defect Bathroom Sink/Basin: Molded single bowl, Pedestal~ No drain stopper present at one of the

primary bath sinks. Recommend adding as necessary.

Page 23 of 28 04/26/22 08:02:30 AM

Plumbing (Continued)

Bathroom Sink/Basin: (continued)





Acceptable Acceptable

Faucets/Traps: Functioning no leaks observed at the time of inspection Plumbing/Fixtures: PVC





Acceptable

Sump Pump: Submerged, Unobservable/ uninspected



Minor Defect

Toilets: Functional at time of inspection no leaks closet bolts secure~ The main floor hallway toilet is loose at the floor and will require tightening of the closet bolts at a minimum. As the toilet is jarred around, it is possible for the wax ring at the base to become damage and leak. Recommend repair or replace as necessary.



Page 24 of 28 04/26/22 08:02:30 AM **405 County Line Rd**

Plumbing (Continued)

Acceptable

Spa Tub/Surround: Fiberglass tub and ceramic tile surround



Acceptable

Shower/Surround: Fiberglass pan and ceramic tile surround, Fiberglass pan and fiberglass surround





Basement Water Heater -

Acceptable Water Heater Operation: Adequate

Manufacturer: Rinnai



Type: Electric Capacity: N/A

Approximate Age: Area Served: Whole building

Acceptable TPRV and Drain Tube: Brass Valve with , PVC drain line

Exterior

Acceptable Hose Bibs: Rotary

Gas Service

Acceptable Dryer Gas Line: Insulflex

Laundry Area

Page 25 of 28 04/26/22 08:02:30 AM 405 County Line Rd

Plumbing (Continued)

Acceptable Laundry Tub: Composite



Acceptable Laundry Tub Drain: PVC



Acceptable Washer Hose Bib: Rotary



Acceptable Washer Drain: Wall mounted drain

Electrical

Acceptable Service Entrance: Above Ground From Mast



Service Size Amps: 200 Volts: 120~240 Acceptable Service: Copper

Acceptable Ground: Plumbing and rod in ground
Acceptable 120 VAC Branch Circuits: GFCI outlets
Acceptable 240 VAC Branch Circuits: Copper

Acceptable Conductor Type: Romex

Palm-Tech Inspector, Copyright © 1998-2022, Palm-Tech

Page 26 of 28 04/26/22 08:02:30 AM 405 County Line Rd

Electrical (Continued)

Acceptable Interior Lighting: 110 VAC outlets and lighting circuits

Major Defect 120 Vac Outlets: 110 VAC GFCI~ Multiple open ground or hot/neutral reverse outlets noted at

various areas in the basement. Recommend remediation by a licensed electrician.







Acceptable

240 VAC Outlets: 3-pole 3-wire grounded

Major Defect Exterior Electric Outlets: 110 VAC GFCI~ Outlets at the rear wooden deck was tripped at the time of the inspection and would not reset. Recommend further evaluation and remediation by

a licensed electrician.



Basement Electric Panel -

Acceptable Manufacturer: Square D







Maximum Capacity: 200 Amps

Acceptable Breakers: Copper alloy

Acceptable GFCI: At GFCI receptacles only

Is the panel bonded? Yes

Page 27 of 28 04/26/22 08:02:30 AM 405 County Line Rd

Electrical (Continued)

Minor Defect Door Bell: Hard wired~ The doorbell was inoperative at the time of inspection.



Acceptable Smoke Detectors: Battery operated with light

Acceptable Carbon Monoxide Detectors: Battery operated with light

Acceptable Exterior Lighting: Surface mount





Basement

Acceptable Unable to Inspect: 30%

Acceptable Ceiling: Suspended ceiling, Paint





Walls: Paint, Exposed framing



Page 28 of 28 04/26/22 08:02:30 AM **405 County Line Rd**

Basement (Continued)

Acceptable Floors: Tile, Carpet





Acceptable Ventilation: Windows Acceptable Insulation: Batting

Acceptable Moisture Location: None noted at the time of inspection

Structure

Acceptable Structure Type: Wood frame

Acceptable Foundation: Poured

Acceptable Differential Movement: No movement or displacement noted

Acceptable Beams: Bonded wood Acceptable Bearing Walls: Frame

Acceptable Floor/Slab: Poured concrete basement floor

Acceptable Stairs (Interior): Carpeted stairs with wooden handrails





Acceptable Subfloor: Dimensional wood